Town of Gorham

Code Enforcement Department

Municipal Center Room 143 75 South Street, Suite 1 Gorham, Maine 04038 (207) 222-1605 (207) 839-4793 Fax www.gorham-me.org



FINAL CERTIFICATE OF OCCUPANCY REQUIREMENTS CHECK OFF LIST

Fire Suppression systems approved and inspected by the Gorham Fire Department 222-1660

	Driveway Apron Paved		_		
	House number attached		Garage		
			1) Firewall 2 hour Fire code sheetrock & Tape		
	Outside Steps & Porch		2) Fire Doors self-closing – *(see below)		
	□ 1) 3 Steps need railings 36" (One side)		3) Door opener safety stops		
	☐ 2) Above 30" need balusters every 4"		4) Floor Pitched back to garage doors		
	•		5) Based upon a review of GFD*		
*Requ	irements, effective October 23, 2018 the following	sha	ll apply to all new single-family and two-family		
	ngs with attached garages or new garages attached to				
See Be	low				
•	Separation between sprinkled dwellings and sprinkled gar closing fire rated door(s).	arage	es shall be 30-minute fire rating and 20-minute self-		
•	Separation between sprinkled dwellings and non-sprinkled garages shall be 2 hour fire rating and 90-minuted self-closing fire rated door(s).				
•	Separation between non-sprinkled dwellings and non-sprinkled garages shall be 2 hour fire rating and 90-minute self-closing fire rated door(s).				
	Outside Receptacle GFI (Must be WR type)				
<u> </u>	Dishwasher Vacuum Break and Air Hammers				
	Kitchen sink operational				
	Outlets covered GFCI & AFCI				
	Kitchen outlets AFCI & GFCI				
_	Outlet in island (No more than a 6" overhang)				
	Appliance wires in Boxes if not attached				
	One bathroom operational with GFCI outlets				
	Patio doors blocked or opening on finished patio				
	Egress doors & windows proper size				
	Joist hangers or ledger steps				
	(Smoke detectors all floors) one in each sleeping area and in hallway adjacent to bedrooms				
	Smoke detectors within 20' of a bath with a shower or kitchen shall be photo electric				
	Carbon Monoxide in areas adjacent to bedrooms		P		
	Stairway rails & Balusters main & basement				
ū	Lally column plates nailed				
	Chimney				
_	☐ 1) Fire stops/ Aluminum <u>not</u> acceptable – 26 gau	19e			
	☐ 2) Clean Outs 16" above basement floor				
	☐ 3) Clearance from combustible materials 18" min	n. (d	cleanout) 2" around masonry		
	☐ 4) Power vent clearance 4' from any window or				
	☐ 5) Disclosure form signed & completed by the n				
Contin	nued on back				

Breaker Box	Oil Tank
☐ 1) Cold water ground	☐ 1) Vent installed
☐ 2) Breakers labeled	☐ 2) 12" legs only
☐ 3) Arc Fault breakers where required by code	☐ 3) Oil line protected and secured
☐ 4) Energy Efficiency Certificate	4) Filter